

MHHS SIT Advisory Group (SITAG) Headline Report

Issue date: 16/10/2024

Meeting number	SITAG 009	Venue	Virtual – MS Teams
Date and time	16 October 2024 10:00-12:00	Classification	Public

Actions

Area	Action Ref	Action	Owner	Due Date
Minutes and Actions	SITAG09-01	IPA to email the Large Supplier representative after the session on the expected timeline for receiving IPA assurance activities post-CR055.	IPA (Taylor Thorpe)	20/11/2024

Decisions

Area	Decision Ref	Description	Rationale
Minutes and Actions	SITAG-DEC39	SITAG approved headline report of the SITAG meeting held 18 September 2024 with no amendments.	The Programme invited objections to the approval of the document, to which none were received.

Key Discussion Items

Area	Discussion
Minutes and Actions	<p>DECISION: The headline report of the previous meeting was approved with no amendments (SITAG-DEC39 – recording timestamp 00:01:00).</p> <p>The Programme provided updates on the action items from the previous SITAG meeting, specifically mentioning the ongoing action on the IPA to provide an update on next year's assurance activities to reflect CR055. The Large Supplier representative asked about the expected timeframe for receiving IPA assurance activities post-CR055. The IPA noted that they would email the Large Supplier representative after the session on the expected timeline.</p> <p>ACTION: IPA to email the Large Supplier representative after the session on the expected timeline for receiving IPA assurance activities post-CR055 (SITAG09-01).</p>

SIT Operational Test Scenarios and Test Cases Theme 3	<p>The Programme provided an update on SIT Operational Test Scenarios and Test Cases Theme 3 and flagged that ongoing collaboration between Helix and the ongoing industry consultations.</p> <p>The RECCo representative expressed concerns about the availability of the service management low-level design and its impact on creating detailed test scripts. They emphasised the need for further definition of test cases once the operational manuals are available. The Programme acknowledged the concerns and explained that the test cases would reference the service operations manual and mentioned that a meeting was scheduled to discuss the approach to building the test cases.</p>
Maintenance Window Update	<p>The Programme provided an update on the maintenance window activities, highlighting the ongoing settlement testing and the changes to the test evidence capture policy.</p> <p>No comments or questions were raised by SITAG members.</p>
CR55 Update	<p>The Programme discussed the CR055 timeline, the feedback received from participants, and the proposed changes to the timeline, including the addition of contingency sprints and the impact on the go-live date.</p> <p>The RECCo representative asked about the M10 decision point, specifically looking at the plan and the three-month late exit milestones. They inquired whether the decision point would determine if the late exit timeframe would be utilised.</p> <p>The iDNO representative inquired about the system code freeze, and the Programme confirmed that it had been taken out of the plan, which was well-received.</p>
IPA Updates	<p>The IPA provided an update on test assurance, noting that most actions are completed, with a few still in progress, and highlighted the completion of P7 and the start of planning for P8, emphasizing key dates and upcoming bilateral sessions.</p> <p>No comments or questions were raised by SITAG members.</p>
Programme Milestones related to SITAG	<p>The Programme ran through Programme Milestones related to SITAG.</p> <p>The Large Supplier representative asked for clarification on when the revised version of the milestones against CR055 would be available. Specifically, they inquired whether the first time they would see the revised version would be at the next SITAG pack or if it would be available before then.</p> <p>The Programme responded by explaining that they were working on the assumption that when they present the revised plan to PSG, it would be approved as an interim plan while it goes to Ofgem. Therefore, post-Friday, they should be able to change the baseline and see the revised reporting after that point.</p>
Top Programme Risks related to SITAG	<p>The Programme introduced the top programme risks related to SITAG.</p> <p>The Large Supplier representative also asked for clarification on when the revised version of the risks against CR055 would be available, as per above. The Programme responded similarly, indicating that the revised version would take a few weeks to update completely, but key risks would be done sooner.</p>

Date of next meeting: 20 November 2024

Attendees

Chair

Chris Welby

MHHS SRO

Industry Representatives

Graham Wood

James Murphy

Large Supplier Representative

Supplier Agent Representative
(Independent)

Jonny Moore

Lijo Louis

Shaun Brundrett

Stacey Buck

Terri Hamilton

RECCo Representative

Medium Supplier Representative

Small Supplier Representative

IDNO Representative

DNO Representative

MHHS

Adrian Ackroyd

Anne Robinson

Heath Thomas

Jason Brogden

Keith Clark

Kiran Raj

Roger Robar

Test Programme Manager

PMO Governance Support

Data Workstream Project Lead

Programme Industry SME

MHHS Programme Manager

SIT Functional Test Lead

Test Management Lead

Other Attendees

Paul Daniels

Sinead Quinn

Taylor Thorpe

James Stokes

Avanade

Ofgem

IPA

DIP Manager

Apologies

Gavin Gallimore

Santosh Vasudevan

Richard Marriot

Seat vacant

Confirmed not filling seat

Confirmed not filling seat

DCC Representative

Elexon Representative

NGESO Representative

Supplier Agent Representative

Consumer Representative

I&C Supplier Representative